



Implementation package	HRFMP and 2000 – 2010 Plan	2000 – 2010 Plan 2002 update		2003 – 2013 LTCCP	
	Completion date	Completion date	Reasons for change	Completion date	Reasons for change
River realignment	June 2005	June 2004	Construction period was compressed to 18 months and assumed that consents and land would enable the contractor to be appointed by February 2003	August 2005 Planting in July and August 2005	Extended due to Strand Park land purchase delay
Alicetown stopbank upgrade	June 2007	June 2006	Construction period was compressed to 2 years and assumed that realignment would be completed by June 2004	June 2007	Extended due to Strand Park land purchase delay
Ava bridge stopbank strengthening	June 2008	June 2008	No change	June 2008	No change
Strand Park stopbank upgrade	June 2010	June 2010	No change	June 2010	No change