

Hutt River Floodplain Management Plan: Programme 2000/2001

ID	Task Name	Start	Finish	Qtr 3, 2000			Qtr 4, 2000			Qtr 1, 2001			Qtr 2, 2001			Qtr 3, 2001			Qtr 4, 2001			
				Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	
35	Phase 5: Implementation	Mon 3/07/00	Mon 3/07/00																			
36	Ava Railway Bridge Investigations	Mon 31/07/00	Fri 28/12/01	[Gantt bar spanning from Mon 31/07/00 to Fri 28/12/01]																		
37	Project Scope (FPG/Tranz Rail)	Mon 31/07/00	Fri 13/10/00	[Gantt bar spanning from Mon 31/07/00 to Fri 13/10/00]																		
38	WRC/Tranz Rail Agree on Scope	Fri 20/10/00	Fri 20/10/00																			
39	Options Study	Fri 3/11/00	Fri 29/06/01																			
40	Appoint consultant	Fri 3/11/00	Fri 3/11/00																			
41	Options Evaluation	Mon 13/11/00	Fri 23/03/01																			
42	Information for Ava Ewen Resource Co	Fri 23/02/01	Fri 23/02/01																			
43	Draft Report	Mon 2/04/01	Fri 29/06/01																			
44	WRC/Tranz Rail Discussions/Negotiations	Mon 2/07/01	Fri 28/09/01																			
45	WRC/Tranz Rail Memorandum of Understanding	Mon 1/10/01	Fri 28/12/01																			
46	Ava to Ewen	Mon 2/10/00	Mon 29/10/01	[Gantt bar spanning from Mon 2/10/00 to Mon 29/10/01]																		
47	Scope and Brief	Mon 2/10/00	Fri 3/11/00																			
48	Appoint Consultant	Fri 1/12/00	Fri 1/12/00																			
49	Resource Consent	Mon 11/12/00	Fri 5/10/01																			
50	Preliminary Design	Mon 11/12/00	Fri 23/02/01																			
51	Prepare Resource Application	Mon 26/02/01	Fri 1/06/01																			
52	Lodge Resource Consent	Mon 4/06/01	Mon 4/06/01																			
53	Notification and Hearing	Tue 5/06/01	Fri 5/10/01																			
54	Decision	Fri 5/10/01	Fri 5/10/01																			
55	Channel Alignment Contract	Mon 15/01/01	Mon 29/10/01																			
56	Final Design	Mon 15/01/01	Fri 28/09/01																			
57	Tender Documents	Mon 3/09/01	Fri 26/10/01																			
58	Call Tenders	Mon 29/10/01	Mon 29/10/01																			
59																						
60	Owen Street Flood Damage Repairs	Mon 3/07/00	Fri 29/06/01	[Gantt bar spanning from Mon 3/07/00 to Fri 29/06/01]																		
61																						
62	Boulcott Land Purchase	Mon 3/07/00	Fri 29/06/01	[Gantt bar spanning from Mon 3/07/00 to Fri 29/06/01]																		