

Hutt FMP summary progress table

Work Area	Plan Achievements		Programme	
	Completed to June 2006	Completed 2006/07	Proposed for 2007/08	Proposed in 2006/2016 LTCCP
Non-structural measures				
District Plan measures	Completed Hutt City Plan change Collated information for UHCC plan change	UHCC plan change programme deferred until 2007/08	Progress with UHCC Plan change	Complete UHCC Plan change
Emergency Management Measures	Completed HRFMP projects			
Voluntary Actions	Hutt River Flood Hazard Fact sheet	On going Providing hazard information	On going Providing hazard information	On going Providing hazard information
Structural Measures				
River Mouth to Kennedy Good Bridge				
Ava to Ewen Project	Completed, Stage 1 and 2 of the project	Completed, Stage 3, Part 1, Opahu pump station and commenced Stage 3, Part 2, Ava Rail left stopbank reconstruction and waterway upgrade	Complete, Stage 3, Part 2, Ava Rail left stopbank reconstruction and waterway upgrade	Complete Ava to Ewen project by 2010.
Boulcott/Hutt stopbank		Completed Boulcott/Hutt stopbank feasibility study	Obtain HRAC/GWRC approval of the preferred alignment and progress with design and resource consent preparation	Complete Boulcott/Hutt stopbank by 2012
City Centre stopbank				Complete by 2016
Estuary to Ava Bridge stopbanks, Pharazyn Street stopbank and associated channel works				No budget yet (post 2016)
Kennedy Good Bridge to Silverstream Bridge				
Belmont Edge protections and Norfolk Street flood gate	Structural and district plan measures complete			
Principal stopbanks from KGB to Pomare and associated channel works				No budget yet (post 2016) Stopbanks are in good condition and only minor works are necessary

Silverstream to Maoribank				
Whirinaki Crescent (LB)	Progressed with the design, consents, tender docs and land purchase negotiations	Completed the land purchase negotiations and part of Stage 1 works	Complete construction	
Ebdentown rock lining				2009/10
Principal stopbanks from Trentham to Maoribank and associated channel works				No budget yet (post 2016) Stopbanks are in good condition except for a short length upstream of the Moonshine Bridge.
Maoribank to Gemstone Drive				
Maoribank Riverbed stabilisation		Investigations commenced	Complete investigations and develop a management strategy	Develop a management strategy by June 2008
Bridge Road edge protections				2009/10
Akatarawa/Gemstone stopbanks				No budget yet (post 2016)
Environmental Strategy				
Ranger Service	Continue with ranger service	Continue with ranger service	Continue with ranger service	Continue with ranger service
Enhancement works				
Ava to Ewen	Completed Strand Park planting, walkways and the viewing platform	Commenced civil works for Opahu Stream inanga habitat	Complete civil works for inanga habitat	Complete 2010
Belmont	Completed all landscaping works			
Whirinaki Crescent			Planting and landscaping	
Boulcott/Hutt				Complete 2012
Hutt River Trail				
Estuary Bridge Underpass	Ongoing	Ongoing maintenance	Ongoing maintenance	
Planting Native Trees	32,000 natives and grasses planted as part of the Ava to Ewen and Belmont projects			Continue planting natives