

Passenger Transport Projects - Greater Wellington Regional Council (Lead agency)

Project Status (for projects with start dates before 2016)

Corridor	Project No.	Passenger Transport Project	Project Description	Overall Progress	Key Consultancy/ Contractor	Progress Issues	Indicative Start (Year)			Comments
							Investigation	Design	Construction	
Wairarapa	2	Wairarapa Rolling Stock	Purchase of 18 new passenger rail carriages for the Wairarapa line to replace existing rolling stock which has reached the end of its useful service life.	100%	Toll NZ		Complete	Complete	Complete	18 new carriages now in service.
Northern Suburbs	3.1	Johnsonville Line track work	Improvements to the Johnsonville line.	5%	ONTRACK		Nearing completion	Indicative start in 2008/09	Indicative start in 2008/09	Project brought forward 12 months.
Regional	3.2	Track & Signal Upgrades	Signal and power system upgrades to accommodate new EMUs.	9%	ONTRACK		Underway	Underway		
Regional	3.3.1	New Rolling Stock - new EMU procurement	Purchase of 58 new electric multiple units (EMU).	20%	Halcrow Toll NZ		Complete	Not applicable	Not applicable	Tenders being evaluated.
Regional	3.3.2	New Rolling Stock - new EMU manufacture	Purchase of 58 new electric multiple units (EMU).	15%			Not applicable	Indicative start in 2007/08	Indicative start in 2008/09	Tenders being evaluated. Expected delivery 2010.
Regional	3.3.3	Refurbishment of GM units	Refurbishment of 88 existing Ganz Mavag units.	0%						Project deferred.
Western	4	Western Corridor Rolling Stock	Purchase of 12 new electric multiple units (EMU) to increase rail capacity on the Western Corridor.	5%	(GWRC)		Complete	Indicative start in 2007/08	Indicative start in 2008/09	Tenders being evaluated.
Western	5	MacKays to Waikanae Double Track	Provision of double tracking between MacKays and Waikanae to enable reduction of the timetable frequency from 20 minutes to 15 minutes in the peak periods.	18%	ONTRACK		Complete	Underway	Underway	GWRC & Land Transport NZ approved double-tracking (& electrification) to Waikanae.
Western	6	Kapiti Rail Stations	Provision of new rail stations at Raumati and Lindale including pedestrian access, security, bus interchange and park and ride facilities.	0%			Indicative start in 2007/08	Indicative start in 2007/08	Indicative start in 2009/10	
Wairarapa	7.1	Rail Station Upgrades - Wairarapa	Minor upgrading of rail stations including security improvements.	100%	Toll NZ ONTRACK		Complete	Complete	Complete	
Regional	7.2	Rail Station Upgrades - Other	Allowance to undertake cyclic replacement, refurbishment and minor upgrading of rail stations including security improvements.	0%	Toll NZ ONTRACK					
Regional	8.1	Park & Ride Carparks - 2006/07	Extensions to park and ride facilities.	68%	Toll NZ ONTRACK	Land leasing issues to be resolved with ONTRACK.	Complete	Nearing completion	Underway	Paraparaumu extension completed; Upper Hutt, Petone East, Plimmerton planned.
Regional	8.2	Park & Ride Carparks - 2007/08	Extensions to park and ride facilities.	1%	Toll NZ ONTRACK		Underway	Indicative start in 2007/08	Indicative start in 2007/08	
Regional	11	Bus Stop & Shelter Maintenance - Metlink signage	Provision of new Metlink signage.	100%	TAs		Complete	Complete	Complete	
Regional	13	Bus Priority Measures	Provision of bus lanes and priority measures, particularly in Wellington CBD.	2%	RCAs		Underway	Indicative start in 2007/08	Indicative start in 2010/11	WCC: a framework for bus lane allocation agreed, to be implemented project by project.
Regional	14	Real Time Information	Establishment of bus & rail real time information systems.	3%	Bus & rail Operators		Underway			Business case report under development. Report for PT Committee consideration Nov 2007.
Regional	15	Integrated Ticketing	Establishment of the bus & rail integrated ticketing system.	5%	Bus & rail Operators	National review almost complete.	Underway	Underway		Business case for rail ticketing progressing.
Wairarapa	24	Wairarapa Log Freight	An Alternative To Road (ATR) project in which GWRC is the applicant for a commercial joint venture between a forestry company & CentrePort to move logs from Masterton to the port using rail thereby removing log truck traffic from Rimutaka Hill Rd.	11%	CentrePort & Pentarch Forests		Complete	Underway		
Regional	25	Additional Cost of Access - HRC Review	Allowance for access improvements to PT infrastructure, to be separately funded by a Crown agent.	0%		Awaiting Government guidelines and funding	Indicative start in 2006/07	Indicative start in 2008/09	Indicative start in 2008/09	