

Waiohine FMP summary progress table

| Work Area | | Progress | Programme | |
|-----------|--|------------------------|----------------------|-----------------------------|
| Phase | Description | Completed to June 2012 | Proposed for 2012/13 | Proposed in 2012/2022 LTCCP |
| 1 | Investigations and planning | Complete | | Complete |
| 2 | Options/Development | 90% | Complete | Complete |
| 3 | Options/Assessment | | complete | Complete |
| 4 | Floodplain Management Plan | | 15% | Complete |
| 5 | FMP Implementation Construction of structures | | | Complete |