

Wairarapa Projects

LWVDS summary progress table

Work Area		Progress	Programme	
River/Reach	Description	Completed 2009/10	Proposed for 2010/11	Proposed in 2000/2019 LTCCP
Ruamahanga - Waiohine to Waihenga	• Setback/upgrade stopbanks	45%	10%	100%
	• Willow buffer zones	20%	20%	
	• Bank protection	40%	20%	
	• Fencing		25%	
Ruamahanga - Waihenga to Tuhitarata Bridge	• Boulder groynes	35%	25%	100%
	• Setback/upgrade stopbanks			
Ruamahanga - Tuhitarata Bridge to Lake Onoke	• Boulder rip rap	40%	20%	100%
	• Planting	25%	20%	
Tauherenikau	• Upgrade stopbank	30%	20%	100%
	• Willow buffer zone	30%	10%	
	• Fencing	20%		
Tributaries	• Willow buffer zone	35%	20%	100%
	• Land Purchase		100%	
	• Stopbank	60%	40%	